

21 November 2016

Document No: o2946-Q04-01A - Survey Safety Addendum - Kuru.docx
Vessel: "Kuru"
Class: 1D – 45 Persons
Length: 11.60 m

Addendum to Survey Safety Compliance (o2946-Q03/01A)

NSCV Part C Section 1: Arrangement, accommodation and personal safety:

- Accommodation areas below deck are restricted to 6 passenger or 8 persons as there is only a single means of escape.
- Mast head bulkhead hatch deadlights are to be in position at all times during commercial operations.
- Hardtop access is for maintenance only whilst berthed.

NSCV Part C Section 3: Construction:

- Survey during construction is covered by the CE Module G (unit verification) Certification as per NSAMS.

NSCV Part C Section 4: Fire Safety:

- The vessel cannot use the galley when carrying more than 36 passengers.

The following fire safety equipment is installed:

4 x 4.5kf DCP Portable Extinguishers (with service tags)
1 x Fire blanket (with service tag)
2 x 5.5kl/hr manual fire pumps

NSCV Part C Section 5: Machinery:

- The vessels fuel tanks were pressure tested and witnessed during construction.
- The bilge system is installed as per GES2016/15 (excluding electrical).
- The vessel is fitted with two 5.5kl/hr roving manual bilge pumps.
- The vessels gas system had been decommissioned and the gas bottles removed.

NSCV Part C Section 7: Safety Equipment:

The following safety equipment is fitted to the vessel:

45 x SOLAS Lifejackets
4 x 10 Person Carly Floats
3 x lifebuoys (marked with name)
1 x lifebuoy with light (marked with name)
1 x lifebuoy with 30m of buoyant line (marked with name)
3 x Red parachute flares (Exp 08/2019)
2 x Red hand flares (Exp 10/2019)
1 x Orange smoke flare (Exp 07/2019)
1 x Waterproof flare container
1 x Scale G 1st aid kit
1 x VHF Radio
1 x V Sheet
1 x Binoculars
2 x Waterproof torches
1 x Signal lamp

1 x Signal Mirror
2 x Fire buckets
1 x Radar reflector
1 x Clock
1 x Barometer
1 x Sounder
1 x GPS
1 x SMS
1 x log book
1 x 25kg high holding power anchor + 80m of 10mm chain
1 x horn
1 x 100mm compass (compass has been adjusted, compass certificate to be supplied)
2 x 5.5kl/hr manual bilge pumps with roving hoses

Attached Documents:

- CE Certificate
- Riggers certificate
- Extinguishers Invoice
- 1st aid kit certificate

Temporary Operations:

Oceanic Design & Survey endorse the application for temporary operations with a suitable restriction applied until the following documentation can be supplied:

- Compass Adjusters Certificate
- CE Declaration of Conformity

The aforementioned documents have had all tests completed etc, there is just a delay in the production of the documentation from the relevant suppliers.

Regards,

Oceanic Design & Survey
AMSA Accredited Designers & Surveyors